

Appendix One - HEWEB Local Area Action Plan 2020/21 progress update

PROJECT/PRIORITY	PROGRESS UPDATE (forecasts may change due to Covid restrictions)
Major planning applications – maximising community benefit	
Boorley Park	Work is due to start on the play area in January subject to the transfer of land. The transfer of the playing pitches to the Borough Council is also imminent. Covid and contractual issues have slowed down the transfer of the community centre and sports pavilion.
Boorley Gardens	Drainage works have started on site.
Woodhouse Lane	Planning applications for the community use grass pitches and additional sports facilities have been submitted. Subject to planning permission it is hoped that work can commence on the grass pitches in the Summer. The Community Use Agreement is close to completion with Wildern Academy Trust.
Winchester Street	The Section 106 agreement is near to completion subject to councillors' final approval.
St. John's Phase 1 and Phase 2, Hedge End	Following consultation with the steering group and the Town Council, the play trail design at Hellyar Rise is out to consultation with construction planned for Spring 2021.
Hatch Farm	The play area was completed in September. A feasibility study for the skate park is underway and consultation with residents and young people will hopefully commence in early 2021.
OTHER PROJECTS	
Itchen Valley Country Park - masterplan	Consultants have been appointed for the masterplan work and a priority list of projects is near to completion for the Committee's consideration.
Wildern swimming pool roof/spectator seating	COMPLETED
Former Budgen's site, Hedge End	Demolition of the old building completed. Successful launch of outdoor markets.
PUBLIC ART PROJECTS	
Berry Theatre entrance gates	Due to Covid, the artist's contractors could not deliver the installation. Alternative arrangements are being made with a projected completion date of Autumn 2021.
Welcome to West End signage (Heritage Markers)	A late change to two of the historical figures delayed this project. Subject to receipt of a licence from Hampshire County Council, this project will be completed by Spring/Summer 2021
Green routes, Hedge End	The fabrication of the design was delayed by the furloughing of the contractors' staff. However works recommenced and this project is forecasted to conclude in Summer 2021