PROGRAMME AND PROGRESS CHART

Site: ***Bursledon Windmill Outbuilding***

Client: ***Hampshire County Council***

T Coleborn & Son Ltd
Unit 3.2 Central Point, Kirpal Road
PORTSMOUTH PO3 6FH
Phone: 023 9282 6662 Fax: 023 9287 4201
Date; 10th February 2016

	Month		Feb																									Mar																							
	Week Commencing		1					8					15					22					29					7					14																	
	Contract Week		1					2					3					4					5					6					7																	
No.	Item of Work																																																		
	Contract Period																																																		
1	Site set up & surveys	*Projected*																																																	
		Actual																																																	
2	Groundswork & Trench	*Projected*																																																	
		Actual																																																	
3	Building Erection	*Projected*																																																	
		Actual																																																	
4	Internal Works	*Projected*																																																	
		Actual																																																	
5	Electrical Works	*Projected*																																																	
		Actual																																																	
6	Site Works	*Projected*																																																	
		Actual																																																	
7	Refurbishment Works	*Projected*																																																	
		Actual																																																	
8	Site Clear & Tidy	*Projected*																																																	
		Actual																																																	

Commencement date: 01st February 2016

Contract Completion date: 14th March 2016

Contract period: 6 weeks